

Region IVA
Province of Batangas
CITY OF TANAUAN

Local Government Support Fund
Report on Fund Utilization (Monthly) and Status of Program/Project Implementation (Bimonthly)
as of JANUARY 2022

ID No.	Budget Year	Project Profile				Financial						Physical			Implementation Issues	Action Taken/Recommendation	Remarks							
		Title of Project	Specific Location	Project Type	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries		Allocation		Obligation Amount		Disbursed Amount		Balance				Date Activity Started	Status	Physical Accomplishment (if any)				
						Qty	Unit	National Subsidy	LGU counterpart (if any)	Total	National counterpart (if any)	LGU counterpart (if any)	Total	National counterpart (if any)	LGU counterpart (if any)	Total	National counterpart (if any)	LGU counterpart (if any)	Total					
	2021	Construction/ Improvement of Flood Control and Other Related Structures in Brgy. Pagaspas, Tanauan City (LGSP-DRRAP)	Brgy. Pagaspas, Tanauan City	Infra	By Contract	4,229	Heads (Total Population)	Php 7,236,763.00	none	Php 7,236,763.00	none	none	Php 5,083,262.76	none	Php 2,153,500.24	none	Php 2,153,500.24	none	Oct 5, 2021	on-going	73%	none	none	none

Prepared by:

[Signature]
GINA S. JUNTILLA
City Accountant

[Signature]
ENGR. ROBERTO W. VERGARA
City Engineer

Approved by:
[Signature]
MARY ANSELIN Y. RALLIT
City Mayor

Noted by:
[Signature]
JUEL FATIMA M. DUAN-TRINIDAD
Cluster Head, DILG CLUSTER 3

Revised by:
[Signature]
Date: 1/31/22