


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 3RD QUARTER, CY 2017**

Province, City or Municipality : TANAUAN CITY

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Establishment/construction of "AAA" Slaughterhouse	Brgy. Sambat	142,300,000.00	23-Feb-15	Oct 2017	56%	38,670,371.56		
Installation of spotlights at Auction Market	Auction Market	200,000.00	13-Oct-16	11-Dec-16	100%	199,030.00		
Rehab/Protection of Prensa	Brgy. Banadero	1,000,000.00	17-Feb-17	17-Apr-17	100%	997,819.75		

We hereby certify that we reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**GINA S. JUNTILLA**  
 City Accountant


---

**ANTONIO C. HALILI**  
 City Mayor