



**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 3rd QUARTER, CY 2018**

Province, City or Municipality : TANAUAN CITY

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Establishment/construction of "AAA" Slaughterhouse	Brgy. Sambat	142,300,000.00	23-Feb-15	Oct 2017	46.17%	65,693,244.23		delayed implementation due to the delay of fund releases

We hereby certify that we reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
 \_\_\_\_\_  
**GINA S. JUNTILLA**  
 City Accountant

  
 \_\_\_\_\_  
 Atty. Jhoanna Corona-Villamor  
 City Mayor