

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 4th QUARTER, CY 2022**

Province, City or Municipality : **TANAUAN CITY**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Establishment/construction of "AAA" Slaughterhouse	Brgy. Sambat	142,300,000.00	23-Feb-15	Oct 2017	100%	99,644,147.16		delayed implementation due to the delay of fund releases
Tanauan City Dairy Enterprises	Brgy. Tinurik	14,989,840.52	Feb 2018	Dec 2019	34%	5,095,900.00		non compliance of contractor
Tanauan City College-Free Technical Vocational Education & Training	Brgy. Trapiche I	1,830,545.00	Nov 2018	on-going	82%	1,502,076.25		
Tanauan City College-Free Higher Education	Brgy. Trapiche I	55,224,100.00	Feb 2019	on-going	90%	49,578,790.43		transferred to General Fund

We hereby certify that we reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

\_\_\_\_\_  
GINA S. JUNTILLA

\_\_\_\_\_  
HON. NELSON "SONNY" P. COLLANTES