

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 3rd QUARTER, CY 2022**

Province, City or Municipality : **TANAUAN CITY**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Establishment/construction of "AAA" Slaughterhouse	Brgy. Sambat	142,300,000.00	23-Feb-15	Oct 2017	96.11%	99,644,147.16		delayed implementation due to the delay of fund releases
Tanauan City Dairy Enterprises	Brgy. Tinurik	14,989,840.52	Feb 2018	Dec 2019	23%	3,495,900.00		non compliance of contractor
Tanauan City College-Free Technical Vocational Education & Training	Brgy. Trapiche I	1,830,545.00	Nov 2018	on-going	82%	1,502,076.25		
Tanauan City College-Free Higher Education	Brgy. Trapiche I	46,334,400.00	Feb 2019	on-going	96%	44,691,070.43		transferred to General Fund
Tanauan City College-Senior High School	Brgy. Trapiche I	5,284,107.40	Oct 2016	on-going	100%	5,254,107.40		transferred to General Fund

We hereby certify that we reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

GINA S. JUNTILLA

HON. NELSON "SONNY" P. COLLANTES