

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 2nd QUARTER, CY 2021**

Province, City or Municipality : TANAUAN CITY

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Establishment/construction of "AAA" Slaughterhouse	Brgy. Sambat	142,300,000.00	23-Feb-15	Oct 2017	94.70%	99,644,147.16		delayed implementation due to the delay of fund releases
Tanauan City Dairy Enterprises	Brgy. Banadero	14,989,840.52	Feb 2018	Dec 2019	23%	3,495,900.00		non compliance of contractor
Tanauan City Banana Production Trading & Processing Enterprise	Brgy. Pagaspas	5,864,465.49	Apr 2019	Dec 2019	100%	5,789,566.65		
Tanauan City College-Free Technical Vocational Education & Training	Brgy. Trapiche I	1,830,545.00	Nov 2018	on-going	71%	1,300,526.25		
Tanauan City College-Free Higher Education	Brgy. Trapiche I	29,136,000.00	Feb 2019	on-going	12%	3,589,174.49		
Tanauan City College-Senior High School	Brgy. Trapiche I	4,067,857.40	Oct 2016	on-going	34%	1,391,062.29		
Proposed Devt of Ecological Pocket Park at Tanauan City Sports Complex	Brgy. Darasa	9,035,581.00	Nov.14, 2019	Feb. 11, 2020	100%	3,159,949.06		
Proposed Devt of Ecological Pocket Park at Tanauan City Sports Complex Phase II	Brgy. Darasa	15,530,611.00	Jan. 2021	Sept. 2021	39.54%	6,134,573.00		

We hereby certify that we reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

 GINA S. JUNTILLA

 HON. MARY ANGELINE Y. HALILI